

Appendix 2

Radnor Street Fencing / tarmac to pathways/ landscaping/ bin storage – Work delayed due to retaining wall plans- now tendered & work to start in February 2010

Fenchurch Walk/Enfield Rd Creation of gardens for defensible space/fencing/green screen/tarmac to pathways/ drying area improvements - Retaining wall details confirmed. Structures liaising with Gabion Designers for wall final details before tendering out.

Berwick Avenue Demolition of bin store/resiting of rear entrance door/fencing - plans ongoing for design of work.- now passed to **Quick Fix Budget and the bid will be presented at the next Sussex Circus Housing Focus Group.**

Shannon Square Fencing/landscaping/tarmac to pathways (part of Waterford Drive project) work started in October, now complete apart from grass seeding work in spring, and minor brickwork to steps.

Mayfield Road Fencing to properties - Consultation carried out- contractor to start work before end of January 2010

Huntingdon Green Fencing/landscaping/ tarmac to pathways - Consultation carried out- site visit carried out 150110, preparing spec etc.

Denbigh Street Pathways to nos 13 – 23 - rear of bungalows for mobility scooter access – Consultation completed, work tendered out, and ready to raise order. Pre Contract meeting 270110.

Craddock Avenue Fencing/landscaping/ tarmac to pathways - Consultation carried out- surveyor preparing final specification, prior to tender for work being advertised. Waiting for drainage survey, once back ready for tender to be submitted.

City Road area Fencing/improvements to drying areas/landscaping/ mobility scooter storage - Consultation carried out- site visit before end of January 2010

Whitecross Gardens Landscaping/tarmac to pathways - Site visit carried out 200110. Consultation to start 250110