## **Estates Pride Large Scale Projects**

**Maple Drive, Chellaston** - Improvement of paths, resurfacing of Drying areas, install new benches. Site visit carried out, awaiting costings. Work to be tendered out after Christmas. Approximate completion date of March 2010.

**Littleover - Hartshorne Rd/Trusley Gardens/Marston Close/Oaklands Ave**-Resurfacing Drying areas, widening existing paths, replacing wooden fencing with metal. Surveyor compiling costings, prior to tender. Approximate completion date of May/June 2010.

**Filbert Walk**, **Chellaston**- Metal fencing to drying areas, extra lighting, rerouting pathways. Meeting to discuss resolving ASB issues held in summer. Site visit to be carried out before Christmas, to include Highways Dept to look at options with pathways to scheme. Approximate completion date of April 2010.

**Carlyle St/Thackeray St/Sinfin Lane**, Replacing front existing fencing to properties with black metal. Work nearing completion, final part of Sinfin Lane to be carried out. Approximate completion date of January 2010.

**Ellesmere Avenue** – Redesign bin stores to reduce flytipping problems, installing black metal fencing. Extra lighting and fencing. Structural engineer from Roman House required to look at site, due to existing walls to stores attachment to garages. Approximate completion date of April/May 2010.

**Victory Road** -Replace existing front fencing with black metal. Pre-Contract meeting on 4 December 2009. Work to start before Christmas. Approximate completion date of February 2010.

**Shakespeare Street/Barrie Drive/Osmaston Park Rd-** Replace existing front fencing with black metal. Pre contract meeting to be arranged before Christmas with Derwent Fencing. Work to commence possibly end of January and will take approximately 10 weeks. Approximate completion date of end of March 2010.

**Whitecross House** – Patio area to rear of Common Room to be upgraded and tarmacing and landscaping to front entrance. Site visit with surveyor before Christmas followed by consultation. Approximate completion date of April 2010.

**Allenton/Alvaston- Harvey Road Project**- Consultation held at Boulton Primary School on 24 November 2009. Landscape Architect Groundwork, are finalising results from all consultations, with masterplan objectives to be presented to Local Councillors at Consultation meeting on 14 December 2009, at Cardinal Square. This work is ongoing.