

LARGE SCALE IMPROVEMENTS

Radnor Street - Fencing / tarmac to pathways/ landscaping/ bin storage – Work commenced 15/03/2010 ECD beginning of May approx.

Fenchurch Walk/Enfield Rd - Creation of gardens for defensible space/fencing/green screen/tarmac to pathways/ drying area improvements - Retaining wall details confirmed.
Now awaiting CCTV from drainage company from last December, surveyor constantly chasing up, before final specification completed and work out to tender.

Berwick Avenue - Demolition of bin store/resiting of rear entrance door/fencing - plans ongoing for design of work – now Housing Focus Group Project.

Shannon Square - Fencing/landscaping/tarmac to pathways (part of Waterford Drive project) work complete except re seeding of grassed areas, and reinstating planters with shrubs.

Mayfield Road - Fencing to properties - Work started 08/02/10, almost completed.

Huntingdon Green - Fencing/landscaping/ tarmac to pathways - Consultation carried out- specification being written.

Denbigh Street - Pathways to rear of bungalows for mobility scooter access – Work to be completed w/c 22/03/10.

Craddock Avenue - Fencing/landscaping/ tarmac to pathways - Consultation carried out- surveyor waiting for drainage survey, before preparing final specification, prior to tender for work being advertised.

City Road area - Fencing/improvements to drying areas/landscaping/ mobility scooter storage - Consultation carried out - further site visit required by surveyor. Area is also Conservation Area, so checks ongoing with Regeneration and Community Department.

Whitecross Gardens - Landscaping/tarmac to pathways - Site visit carried out, consultation completed, specification being prepared.